

Project Timeline Accessibility Summary

Plain-Text Description

This plain text summary provides a simplified, linear version of the Restore 94 interactive project timeline. It is designed to improve accessibility for users with visual or cognitive impairments, as well as those using screen readers or assistive technology. The information below removes visual elements and presents the full timeline in clear, easy-to-read text.

Project Timeline (Restore 94)

Construction is expected to take place from mid-2026 through mid-2028.

Completed Work

- Preliminary Design Plan completed in 2024.
- MDOT completed the final design plan in summer 2025.

Work in Progress

- Clearing and pre-stage work is scheduled from February 2026 through May 2026.

Upcoming Work (2026)

- M-39 between I-94 and Outer Drive: shoulder widening and crossover construction from May 2026 to June 2026.
- I-94 between Wayne Road and Schaefer Road: temporary shoulder widening and crossover construction from May 2026 to July 2026.
- Northbound M-39 over the Ecorse River: construction from June 2026 through spring 2027.

- Eastbound I-94 between Wayne Road and Schaefer Road: roadway construction from July 2026 through summer 2027.

Upcoming Work (2027–2028)

- Westbound I-94 between Wayne Road and Schaefer Road: roadway construction from summer 2027 through spring 2028.
- Southbound M-39 over the Ecorse River: construction from spring 2027 through spring 2028.

Final Construction Activities (2028)

- I-94 between Wayne Road and Schaefer Road: median and shoulder construction in spring 2028.
- M-39 between I-94 and Outer Drive: median construction in spring 2028.

Project Completion

- Substantial completion is expected in summer 2028.